

Lynnwood Link Extension Project Overview

Northwest Construction Consumer Council

05/18/23



Introductions

Today's Presenter

- **Randy Harlow**
Executive Project Director, Lynnwood Link Extension


Lynnwood Link Extension Project Update

- General Project Status
- Stakeholder Engagement
- Construction Activities
- Upcoming Activities
- Q&A





Lynnwood Link Extension

- 8.5 miles fully-exclusive extension from Northgate to Lynnwood
- 4 stations, with provisions for 2 future stations
- 1,500 added stalls of park-and-ride capacity (30% increase in the corridor)
- Projected Travel Times:
 - 1-Line Lynnwood to Downtown Seattle: 28 minutes
 - 2-Line Lynnwood to Bellevue: 51 minutes
- 63,000 - 74,000 daily boardings projected by 2035*



Baseline Schedule





Major Construction Contract Packages Underway

- **L200 Civil – Stacy & Witbeck / Kiewit / Hoffman**
Northgate Station to NE 200th Street
- **L300 Civil – Skanska Constructors L300**
NE 200th Street to Lynnwood Station
- **L800 Systems – Mass Electric**
Lynnwood Link Systems Construction
 - Traction Power
 - Communications
 - Train Control

Stakeholder Engagement


Jurisdictional Partner	Meeting Frequency
City of Seattle Executive Level City of Shoreline Executive Level City of Mountlake Terrace Executive Level City of Lynnwood Executive Level	Monthly Bi-weekly Monthly Monthly
WSDOT / Construction Team WSDOT Executive Level	Bi-Weekly Quarterly
Seattle City Light (SCL) Other Affected Utilities	Weekly As Needed
Fire / Life Safety and Security Committee (FLSSC)	Quarterly
Community Transit (CT) King County Metro (KCM)	Bi-weekly As Needed

Construction Activities

Completed Construction Activities

2019 - Q2 2023 Construction Achievements

- Construction ~85% complete
- Major structures complete
- Wetland restoration complete
- Lynnwood Garage opened
- Trackwork nearing completion
- Systems work underway



Completed Construction Activities



I-5 Freeway Crossing in
Mountlake Terrace



Lynnwood Parking Garage Opened

Current Construction - Trackwork



Direct Fixation
Trackwork



Ballasted Trackwork



Special Trackwork /
Crossover


Current Construction – Systems



Overhead Catenary
System



Signaling Systems



Communications

Current Construction – Shoreline Stations



Shoreline South / 148th
Station Platform



Shoreline North / 185th
Station Platform

Shoreline South / 148th Station



Shoreline South / 148th Station




Shoreline South / 148th Station



Shoreline South / 148th Station



Shoreline North / 185th Station



Shoreline North / 185th Station



Shoreline North / 185th Station




Shoreline North / 185th Station



Current Construction – Snohomish Stations




Mountlake Terrace Station Platform



Lynnwood City Center Station Platform

Mountlake Terrace Station




Mountlake Terrace Station



Mountlake Terrace Station



Mountlake Terrace Station



Lynnwood City Center Station



Lynnwood City Center Station



Lynnwood City Center Station



Lynnwood City Center Station



Current Construction - Garages



Shoreline South / 148th
Garage




Aerial View of the
Lynnwood City Center
Station and Garage



Shoreline North / 185th
Garage

Upcoming Construction Activities

- Completion of Stations
- Guideway Fire Standpipe Installation
- Final Trackwork
- Landscaping
- Streets, Sidewalks, and Plazas
- Systems Installations
- Overhead Catenary System (OCS)
- Train Signal Systems
- Traction Power Sub-Stations (TPSS)



Upcoming Startup Activities

- System Testing and Activation
- First Responder Training
- Operator Familiarization
- Simulated Service
- Safety Certification
- Revenue Service!



Thank you.

Thank you.



 *soundtransit.org*

